BBMP/16/20-21
25/6/2020

Original / Duplicate / Triplicate

SDR No/16/20-21

CONTRACT CERTIFICATE

(For Other Works)

Date 28/9/2020

No. Second and Part bill
Division: BE Nagar Project
Sub Division: BE Nagar Project
Estimate Cost (Rs.): 500.00 Lakhs

Bill Received No.
Scheduled Docket No. Dated Cash Book Voucher No. dated
Head of Account P.W.D. D.E. No.

Name of Work (as per sanctioned estimate): Construction of Market Building At J P Park In Ward No. 17

Job Code: 080 19 00003

Name of Contractor and Full Address: Sri gurachidambaiah B

Reference to Agreement No./Wo No. BBMP/Addl.ce/BE/19-20 Dt: 28/6/2019

Certified that the measurements were taken by me on 4/9/2020 and recorded at Pages No. 2060 to 2061 of measurement Book No. 2005 and that the work is satisfactorily executed.

Signature of Contractor

Officer in charge of work

Certified that the measurements were taken by me on 2.09.2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub Divisional Officer

II Memorandum of Payment

1) Total value of work done or supplied made as per accompanying bill — Total Bill value Rs 46,16,228/-
2) Deduct amount to be [illegible] — Less Bill value as per [illegible] percentage
3) " Balance — Bill value 2,25,08,335
4) Deduct Payment :
   a) Amount of previous payment as in the Office Cash Book Voucher No. ..... Dated ..... S D No. .....
      Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
      Now made recovery of amount creditable to this/other work Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No. ..... date ..... less adjustments
7) Net amount due to or from contractor Unadjusted items
8) Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied

Adjustments Details

IT	2250824/-
CGST+SGST	1125411/-
CBF	225082/-
FSD	Nil
L B C	225023/-
Royalty	337542/-
Total	1233413/-

Net Amount 2,12,14,922/-

Contractor's Signature

Received Rs. ..... (in works)

.....

By Cash and by adjustment of Payment as per memorandum.

Witnesses:

1.
2.

Dated.....

Signature of Contractor

Paid by me by cheque No..... Dated..... Rs. In Words: Two Crore twelve lakhs fourteen thousand Nine hundred and twenty two only

Cash Rs..... Dated.....

Initials of Officer Making Payment

(For use in the Office)

Passed for Rs. 22508335/-

Net Cheque Rs. 21214922/- Only

Adjustment Rs. 1293413/- Only

Executive Engineer

Accts Supp
APNZ
ITMP

EE(P)
25/9/2020
Executive Engineer (Pro
Bruhat Bangalore Mahanag
Rajarajeshwari Nagar Z

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

SUMMARY SHEET

Name of Work:-Construction of Market Building At Jp Park in Ward No 17.

Contractor:

Bill NO

Item no	Description of work	Unit	schedule B		2nd and Part							
			Qty	Cost	Previous Measurement		Present Measurement			Total UP-to-date		Remks
					Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
1	Clearing grubbing road lane including up rooting rank vegitation . grass . brush . shrubs . sapling & trees of girth up to 300mm by manual means, in area of light jungle . removal of stumps . disposal of un serviceabale materials. stacking of serviceabale materials with in a lead of 100 mtr from road boundary . labour charges complete as per specifications.	Sqm	1600.00	7.00	1600.00	11200.00	0.00	7.00	0.00	1600.00	11200.00	
2	Dismanteling of Exsisting structures like Culverts. Bridges. retaining wall & other structures compraising of masanry. cement concrete. wood work. steel work including T& P and scaffolding wherever necessary. sorting the Dismentalled metrial.disposoble of unserviceble material & stacking servicable material with lead of 1000 mts. complete as per specification 1.) Lime concrete/ Cement Concrete	Cum	4.95	428.00	4.95	2119.00	0	428.00	0.00	4.95	2119.00	
3	Dismantling of existing structures like culverts. bridges. retaining walls and other structure comprising of masonry. cement concrete. wood work. steel work. including T&P and scaffolding wherever necessary. sorting the dismantled material. disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. –do– Dismantling brick/Tile work B. In cement mortar.	Cum	6.90	303.00	6.90	2091.00	0.00	303.00	0.00	6.90	2091.00	
4	Dismanteling of Exsisting structures like Culverts. Bridges. retaining wall & other structures compraising of masanry. cement concrete. wood work. steel work including T& P and scaffolding wherever necessary. sorting the Dismentalled metrial.disposoble of unserviceble material & stacking servicable material with lead of 1000 mts. B13complete as per specification !!!) Dismanteling of Stone masonary	Cum	13.00	303.00	12.94	3921.00	0	303.00	0.00	12.94	3921.00	
5	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeeding 50 m and lift upto 1.5m. excavated surface levelled and neatly dressed. disposed earth to be levelled after breaking of clods and nealty dressed as per specifications	Cum	160.00	195.00	160.00	31200.00	0.00	195.00	0.00	160.00	31200.00	
6	KSRB -2-2.1 : Earthwork excavation for foundation of buildings. culverts. water supply. sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width. in ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches. stacking the excavated soil clear from edges of excavation with lead upto 50m. after breaking of clods complete as per specifications. (P.No.5. I.No.2.3 of PW.P & IWTD S.R 2016-17)	Cum	1318.79	235.00	1318.79	309916.00	0.00	235.00	0.00	1318.79	309916.00	
	Earthwork excavation for foundation of buildings. culverts. water supply. sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width in IN HARD SOIL not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches. stacking the excavated soil clear from edges of excavation with lead upto 50m. after breaking of clods complete as per specifications	Cum	65.94	351.00	65.94	23145.00	0.00	351.00	0.00	65.94	23145.00	

Scanned with CamScanner

NPR Intratech

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
8	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor,along the external perimeter of building,expansion joints,over the top surface of consolidated earth on which apron is to be laid,surrounding of pipes and conduits with chloropyriphos emulsifiable concentrates of 20% concentration,including cost of chemical,diluting in water to one percent concentration, labour, HOM of equipments, complete as per specifications.(Plinth area of the building at ground floor only shall be measured)	Sqm	870.00	128.00	870.00	111360.00	0	128.00	0.00	870.00	111360.00	
9	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications.	Cum	209.50	2624.00	209.48	549676.00	0	2624.00	0.00	209.48	549676.00	
10	Providing and filling sand in foundation upto plinth to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications.	Cum	26.00	2651.00	26.00	68926.00	0.00	2651.00	0.00	26.00	68926.00	
11	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications. including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density.	Cum	508.10	375.00	508.10	190538.00	0.00	375.00	0.00	508.10	190538.00	
12	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 180 kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 5.75 cum machine mixed. concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specification	Cum	191.90	6264.00	191.90	1202062.00	0.00	6264.00	0.00	191.90	1202062.00	
18	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Staircase and Roof with M-30-Ground floor	Cum	649.50	7750.00	649.50	5033625.00	0.00	7750.00	0.00	649.50	5033625.00	
19	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges -Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 First Floor	Cum	211.50	7750.00	211.50	1639125.00	0.00	7750.00	0.00	211.50	1639125.00	
20	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 Second Floor	Cum	189.00	7750.00	189.00	1464750.00	0.00	7750.00	0.00	189.00	1464750.00	
21	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges -Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 Third Floor	Cum	189.00	7750.00	0.00	0.00	189.00	7750.00	1464714.00	189.00	1464714.00	

Scanned with CamScanner

KND Infratech
N Durgashotham Raju
/ Builder
14593681G
8264K12D

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
22	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete (exculsive of cost of steel and fabrication charges -Ready mixed Cement concrete for Beams, Staircase and Roof with M-30 Terrece Floor	Cum	14.50	7750.00	0.00	0.00	13.29 13.30	7750.00	102998 103086.00	13.29 13.30	102998 103086.00	
23	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for Foundation , footing , bases of columns for mass concrete including cost of all materials, labour complete as per specifications.	Sqm	523.00	287.00	495.69	142263.00	0	287.00	0.00	495.69	142263.00	
24	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications.	Sqm	1032.00	364.00	992.15	361143.00	0	364.00	0.00	992.15	361143.00	
25	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - Ground Floor	Sqm	1012.00	318.00	1012.00	321816.00	0.00	318.00	0.00	1012.00	321816.00	
26	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - First Floor	Sqm	488.20	324.00	413.12	133851.00	24.06	324.00	7795.00	437.18	141646.00	
27	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 - Second Floor	Sqm	406.70	330.00	383.93	126697.00	22.77	330.00	7514.00	406.70	134211.00	
28	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - Third Floor	Sqm	406.70	336.00	0.00	0.00	53.28	336.00	17902.00	53.28	17902.00	
29	Providing and removing centering, shuttering, strutting, propping etc., an removal of form work for sides & soffits of beams, beam hauncing cantilever girders, bressumers & lintels & not exceeding 1.0 in depth including cost of all materials, labour complete as per specifications. - Terrece Floor	Sqm	42.00	343.00	0.00	0.00	42.00	343.00	14406.00	42.00	14406.00	
36	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. -Ground Floor	Sqm	475.76	454.00	331.50	150501.00	0	454.00	0.00	331.50	150501.00	
37	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. -First Floor	Sqm	361.12	461.00	361.12	166476.00	0.00	461.00	0.00	361.12	166476.00	
38	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification. -Second Floor	Sqm	361.12	467.00	360.68	168438.00	0	467.00	0.00	360.68	168438.00	

Scanned with CamScanner

Sl. No.	Description of work	Unit	Quantity	Amount (Rs.)	Remarks

Scanned with CamScanner

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty	Cost
50	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications.. FOR TMT Bars Fe- 500 - Ground Floor	MT	63.00	79000.00	63.25	4997500.00	0	79000.00	0.00	63.25	4997500.00
51	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications.. FOR TMT Bars Fe- 500 - First Floor	MT	29.80	75927.00	29.21	2219907.00	0.26	75927.00	19815	29.47	2239722
52	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications.. FOR TMT Bars Fe- 500 - Second Floor	MT	25.80	76413.00	25.75	1967635.00	0.05	76413.00	3821.00	25.80	1971456.00
53	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications.. FOR TMT Bars Fe- 500 - Third Floor	MT	25.80	76999.00	0.00	0.00	25.83	76999.00	19865	25.83	1989464.00
54	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc., complete as per specifications. Specification No.KBS 4.6.3. FOR TMT Bars Fe- 500 - Terrece Floor	MT	2.20	77585.00	0.00	0.00	2.20	77585.00	170687.00	2.20	170687.00
55	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm Ground Floor	Sqm	421.20	1163.00	421.20	489856.00	0.00	1163.00	0.00	421.20	489856.00
56	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete	Sqm	705.50	1200.00	50.63	60756.00	654.87	1200.00	785638.00	705.50	846394.00

Scanned with CamScanner

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date	
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost
57	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm Second Floor	Sqm	490.30	1238.00	50.63	62680.00	439.67	1238.00	544311.00	490.30	606991.00
58	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm Third Floor	Sqm	490.30	1275.00	0.00	0.00	490.30	1275.00	625133.00	490.30	625133.00
59	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 - do - with solid concrete blocks of size 400x200x200mm Terrece Floor	Sqm	191.90	1312.00	0.00	0.00	191.90	1312.00	251773.00	191.90	251773.00
60	Providing and constructing non load bearing wall with solid concrete blocks of size 400x100x200mm having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 Second Floor	Sqm	60.50	963.00	0.00	0.00	60.50 60.52	963.00	58261 58281.00	60.52	58261 58281.00
61	Providing and constructing non load bearing wall with solid concrete blocks of size 400x100x200mm having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 Third Floor	Sqm	60.50	1001.00	0.00	0.00	60.50	1001.00	60561.00	60.50	60561.00
62	Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Externel -Ground Floor	Sqm	354.40	303.00	185.01	56058.00	169.39	303.00	51325.00	354.40	107383.00
63	Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Externel -First Floor	Sqm	427.00	303.00	0.00	0.00	427.00	303.00	129381.00	427.00	129381.00
64	Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Externel -Second Floor	Sqm	586.60	303.00	0.00	0.00	586.60	303.00	177740.00	586.60	177740.00
65	Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Externel -Third Floor	Sqm	586.60	303.00	0.00	0.00	586.60	303.00	177740.00	586.60	177740.00

NDR Infratech

Raju
Builder
9393810
20486120

Scanned with CamScanner

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Remarks
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
66	Providing 18mm thick cement plaster in single coat with cement mortor 1:3 to Brick masonary including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Externel -Terrece Floor	Sqm	354.30	303.00	0.00	0.00	354.30	303.00	107353.00	354.30	107353.00	
67	Providing 18mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) -Ground Floor	Sqm	1526.90	284.00	1231.19	349657 349658.00	212.78	284.00	60428.00	1443.97	410085 410086.00	
68	Providing 18mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) First Floor	Sqm	2182.30	288.00	0.00	0.00	2011.68	288.00	579364.00	2011.68	579364.00	
69	Providing 18mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) Second Floor	Sqm	914.10	292.00	0.00	0.00	914.10	292.00	266917.00	914.10	266917.00	
70	Providing 18mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) Third Floor	Sqm	914.10	295.00	0.00	0.00	914.10	295.00	269660.00	914.10	269660.00	
71	Providing 18mm thick cement plaster in single coat with cement mortor 1:4, to brick masonry including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Internal) Terrace Floor	Sqm	52.50	299.00	0.00	0.00	52.50	299.00	15698.00	52.50	15698.00	
72	Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications -to Ceiling - Ground Floor	Sqm	996.30	263.00	996.30	262027.00	0.00	263.00	0.00	996.30	262027.00	
73	Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications -to Ceiling - First Floor	Sqm	995.60	269.00	0.00	0.00	995.60	269.00	267816.00	995.60	267816.00	
74	Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications -to Ceiling - Second Floor	Sqm	1229.90	276.00	0.00	0.00	1229.90	276.00	339452.00	1229.90	339452.00	
75	Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications -to Ceiling -Third Floor	Sqm	1229.90	282.00	0.00	0.00	1229.90	282.00	346832.00	1229.90	346832.00	
76	Providing 12mm thick cement plaster in single coat with cement mortor 1:3, to ceiling including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications -to Ceiling - Terrce Floor	Sqm	40.00	288.00	0.00	0.00	40.00	288.00	11520.00	40.00	11520.00	

Scanned with CamScanner

Item no	Description of work	Unit	schedule B		Previous Measurement		Present Measurement			Total UP-to-date		Rmk
			Qty	Cost	Qty	Cost	Qty	Rate Rs.	Cost	Qty.	Cost	
77	Providing Rough cement plastering 15 mm thick in single coat with cement mortor 1:4, to brick masanary for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.Second Floor	Sqm	379.50	207.00	0.00	0.00	379.50	207.00	78557.00	379.50	78557.00	
78	Providing Rough cement plastering 15 mm thick in single coat with cement mortor 1:4, to brick masanary for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.Third Floor	Sqm	379.50	214.00	0.00	0.00	379.50	214.00	81213.00	379.50	81213.00	
79	Providing 20mm thick cement plaster in single coat with cement mortor 1:3, to Stone masonary & concrete Surface including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.-Second Floor	Sqm	60.50	334.00	0.00	0.00	60.50	334.00	20207.00	60.50	20207.00	
80	Providing 20mm thick cement plaster in single coat with cement mortor 1:3, to Stone masonary & concrete Surface including rounding off corners wherver required smooth rendering.: Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.-Third Floor	Sqm	60.50	340.00	0.00	0.00	60.50	340.00	20570.00	60.50	20570.00	
81	Providing and fixing Plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)	MT	500.00	45.00	0.00	0.00	500.00	45.00	22500.00	500.00	22500.00	
82	Providing and fixing Plaster mesh 200mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along route of walls chipped for services, junction between RCC and brick walls including cost of materials, labour for fixing complete as per specifications. (length of mesh only be measured for payment)	MT	300.00	53.00	0.00	0.00	300.00	53.00	15900.00	300.00	15900.00	
83	Providing and fixing Corner beads 45x45mm size manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm width, along exposed corners of walls, coloumns, lintels including cost of materials, labour for fixing complete . (length of mesh be measured for payment)	MT	200.00	32.00	0.00	0.00	200.00	32.00	6400.00	200.00	6400.00	
84	Providing & applying Two coats of wall putty to inside plasterd walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers. including cost of materials , cost of labour and scafolding etc complete as per specifications.All Floors	Sqm	10082.10	70.00	0.00	0.00	10082.10	70.00	705747.00	10082.10	705747.00	
85	Providing & applying Painting in in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thouroughly brushing the surface free from morter drops and other forign mater including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications with a) Primer- All Floors	Sqm	5590.40	112.00	0.00	0.00	5590.40	112.00	626125.00	5590.40	626125.00	

Scanned with CamScanner